

GOLCONDA MILL SITE RECLAMATION PHASE 1

Period of Performance: April-May 2006

Phase I work consisted primarily of run-on protection in order to dry out the area for Phase II reclamation. A series of lined and unlined ditches and culverts were installed along the upper site to capture and divert water from the upper mountain slope. Also, an adit collection system was installed to capture water from the adit opening and divert it to the river below. PVC, ductile iron and HDPE pipe were utilized for this task, connecting to three manholes.

Work for this project was performed in the early spring months, as per contract requirements. The project was completed ahead of schedule. At the request of the client, FC evaluated the feasibility of a river crossing to maintain site access. A change order was issued for installation of a bridge for site access.



Completion of Phase I at the Golconda site